Test Report
Concrete Compresive strength

Project Name	1. Improvement of drain at thirumenahalli village main road in ward no 05 byatarayanapura sub division.2) Improvement of road and drain at thirumenahalli junction to agrahara layout govt hospital in ward no05 byatarayanapura sub division 3)Improvement of roads and drain at chokkanahalli village main road cross road in ward no 05 byatarayanapura sub division 4) Improvement of roads and drain at markendeyanagara main road and cross roads in ward no 05 byatarayanapura sub division 5) Improvement of roads and drain at sriraj layout main road and cross road in ward no 05 byatarayanapura sub division 6) Improvement of roads and drain at kogilu surrounding in ward no 05 byatarayanapura sub division 7)Improvement of roads and drain at agrahara village cross roads in ward no 05 byatarayanapura sub division 8) Improvement of roads and drain at agrahara layout kallappa reddy main road in ward no 05 byatarayanapura sub division
Client	Executive Engineer Project Division Yelahanka Zone
Job No	MCTPL/BBMP/Project Division Yelahanka Zone /PMC/2017-2018/QR/P-9/1
Mix Type	M20 Concrete for Raft
Contractor	Sri S K Chandra
Test Method	IS : 4031 (part 6)-1988 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	Bay
Material	Concrete
Sample No	4
Date	25-Mar-2018

Cube	Concrete Grade	Age at Test (Days)	Weight (kg)	Dimension (LxWxH)	Density (kg/m^3)	Max. Load (KN)	Area (m^2)	Compressive Strength (N/mm^2)	Avg. Sample Strength	Avg. Strength
1	20	7	7.17	150*150*150	2124.44	341.00	0.0225	15.16	14.93	15.16
2	20	7	7.12	150*150*150	2109.63	329.00	0.0225	14.62		
3	20	7	7.10	150*150*150	2103.70	338.00	0.0225	15.02		
4	20	7	7.38	150*150*150	2186.67	348.00	0.0225	15.47	15.39	
5	20	7	7.04	150*150*150	2085.93	349.00	0.0225	15.51		
6	20	7	6.97	150*150*150	2065.19	342.00	0.0225	15.20		

Results: 7-days Compressive strength of cement is 15.16 N/mm2

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Concrete Compresive strength

Project Name	1. Improvement of drain at thirumenahalli village main road in ward no 05 byatarayanapura sub division.2) Improvement of road and drain at thirumenahalli junction to agrahara layout govt hospital in ward no05 byatarayanapura sub division 3)Improvement of roads and drain at chokkanahalli village main road cross road in ward no 05 byatarayanapura sub division 4) Improvement of roads and drain at markendeyanagara main road and cross roads in ward no 05 byatarayanapura sub division 5) Improvement of roads and drain at sriraj layout main road and cross road in ward no 05 byatarayanapura sub division 6) Improvement of roads and drain at kogilu surrounding in ward no 05 byatarayanapura sub division 7)Improvement of roads and drain at agrahara village cross roads in ward no 05 byatarayanapura sub division 8) Improvement of roads and drain at agrahara layout kallappa reddy main road in ward no 05 byatarayanapura sub division
Client	Executive Engineer Project Division Yelahanka Zone
Job No	MCTPL/BBMP/Project Division Yelahanka Zone /PMC/2017-2018/QR/P-9/1
Mix Type	M20 Concrete for Raft
Contractor	Sri S K Chandra
Test Method	IS : 4031 (part 6)-1988 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	Bay
Material	Concrete
Sample No	5
Date	25-Mar-2018

Cube	Concrete Grade	Age at Test (Days)	Weight (kg)	Dimension (LxWxH)	Density (kg/m^3)	Max. Load (KN)	Area (m^2)	Compressive Strength (N/mm^2)	Avg. Sample Strength	Avg. Strength
1	20	7	7.26	150*150*150	2151.11	343.00	0.0225	15.24	15.02	15.25
2	20	7	7.21	150*150*150	2136.30	331.00	0.0225	14.71		
3	20	7	7.19	150*150*150	2130.37	340.00	0.0225	15.11		
4	20	7	7.47	150*150*150	2213.33	350.00	0.0225	15.56	15.48	
5	20	7	7.13	150*150*150	2112.59	351.00	0.0225	15.60		
6	20	7	7.06	150*150*150	2091.85	344.00	0.0225	15.29		

Results: 7-days Compressive strength of cement is 15.25 N/mm2

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Concrete Compresive strength

Project Name	1. Improvement of drain at thirumenahalli village main road in ward no 05 byatarayanapura sub division.2) Improvement of road and drain at thirumenahalli junction to agrahara layout govt hospital in ward no05 byatarayanapura sub division 3)Improvement of roads and drain at chokkanahalli village main road cross road in ward no 05 byatarayanapura sub division 4) Improvement of roads and drain at markendeyanagara main road and cross roads in ward no 05 byatarayanapura sub division 5) Improvement of roads and drain at sriraj layout main road and cross road in ward no 05 byatarayanapura sub division 6) Improvement of roads and drain at kogilu surrounding in ward no 05 byatarayanapura sub division 7)Improvement of roads and drain at agrahara village cross roads in ward no 05 byatarayanapura sub division 8) Improvement of roads and drain at agrahara layout kallappa reddy main road in ward no 05 byatarayanapura sub division
Client	Executive Engineer Project Division Yelahanka Zone
Job No	MCTPL/BBMP/Project Division Yelahanka Zone /PMC/2017-2018/QR/P-9/1
Mix Type	M20 Concrete for Raft
Contractor	Sri S K Chandra
Test Method	IS : 4031 (part 6)-1988 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	Bay
Material	Concrete
Sample No	6
Date	28-Mar-2018

Cube	Concrete Grade	Age at Test (Days)	Weight (kg)	Dimension (LxWxH)	Density (kg/m^3)	Max. Load (KN)	Area (m^2)	Compressive Strength (N/mm^2)	Avg. Sample Strength	Avg. Strength
1	20	7	7.36	150*150*150	2180.74	345.00	0.0225	15.33	15.11	15.34
2	20	7	7.31	150*150*150	2165.93	333.00	0.0225	14.80		
3	20	7	7.29	150*150*150	2160.00	342.00	0.0225	15.20		
4	20	7	7.57	150*150*150	2242.96	352.00	0.0225	15.64	15.57	
5	20	7	7.23	150*150*150	2142.22	353.00	0.0225	15.69		
6	20	7	7.16	150*150*150	2121.48	346.00	0.0225	15.38		

Results: 7-days Compressive strength of cement is 15.34 N/mm2

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Concrete Compresive strength

Project Name	1. Improvement of drain at thirumenahalli village main road in ward no 05 byatarayanapura sub division.2) Improvement of road and drain at thirumenahalli junction to agrahara layout govt hospital in ward no05 byatarayanapura sub division 3)Improvement of roads and drain at chokkanahalli village main road cross road in ward no 05 byatarayanapura sub division 4) Improvement of roads and drain at markendeyanagara main road and cross roads in ward no 05 byatarayanapura sub division 5) Improvement of roads and drain at sriraj layout main road and cross road in ward no 05 byatarayanapura sub division 6) Improvement of roads and drain at kogilu surrounding in ward no 05 byatarayanapura sub division 7)Improvement of roads and drain at agrahara village cross roads in ward no 05 byatarayanapura sub division 8) Improvement of roads and drain at agrahara layout kallappa reddy main road in ward no 05 byatarayanapura sub division
Client	Executive Engineer Project Division Yelahanka Zone
Job No	MCTPL/BBMP/Project Division Yelahanka Zone /PMC/2017-2018/QR/P-9/1
Mix Type	M20 Concrete for Raft
Contractor	Sri S K Chandra
Test Method	IS : 4031 (part 6)-1988 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	Bay
Material	Concrete
Sample No	7
Date	28-Mar-2018

Cube	Concrete Grade	Age at Test (Days)	Weight (kg)	Dimension (LxWxH)	Density (kg/m^3)	Max. Load (KN)	Area (m^2)	Compressive Strength (N/mm^2)	Avg. Sample Strength	Avg. Strength
1	20	7	7.45	150*150*150	2207.41	347.00	0.0225	15.42	15.20	15.43
2	20	7	7.40	150*150*150	2192.59	335.00	0.0225	14.89		
3	20	7	7.38	150*150*150	2186.67	344.00	0.0225	15.29		
4	20	7	7.66	150*150*150	2269.63	354.00	0.0225	15.73	15.66	
5	20	7	7.32	150*150*150	2168.89	355.00	0.0225	15.78		
6	20	7	7.25	150*150*150	2148.15	348.00	0.0225	15.47		

Results: 7-days Compressive strength of cement is 15.43 N/mm2

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Shobha

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Concrete Compresive strength

Project Name	1. Improvement of drain at thirumenahalli village main road in ward no 05 byatarayanapura sub division.2) Improvement of road and drain at thirumenahalli junction to agrahara layout govt hospital in ward no05 byatarayanapura sub division 3)Improvement of roads and drain at chokkanahalli village main road cross road in ward no 05 byatarayanapura sub division 4) Improvement of roads and drain at markendeyanagara main road and cross roads in ward no 05 byatarayanapura sub division 5) Improvement of roads and drain at sriraj layout main road and cross road in ward no 05 byatarayanapura sub division 6) Improvement of roads and drain at kogilu surrounding in ward no 05 byatarayanapura sub division 7)Improvement of roads and drain at agrahara village cross roads in ward no 05 byatarayanapura sub division 8) Improvement of roads and drain at agrahara layout kallappa reddy main road in ward no 05 byatarayanapura sub division
Client	Executive Engineer Project Division Yelahanka Zone
Job No	MCTPL/BBMP/Project Division Yelahanka Zone /PMC/2017-2018/QR/P-9/1
Mix Type	M20 Concrete for Raft
Contractor	Sri S K Chandra
Test Method	IS : 4031.(part 6)-1988 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	Bay
Material	Concrete
Sample No	8
Date	28-Mar-2018

Cube	Concrete Grade	Age at Test (Days)	Weight (kg)	Dimension (LxWxH)	Density (kg/m^3)	Max. Load (KN)	Area (m^2)	Compressive Strength (N/mm^2)	Avg. Sample Strength	Avg. Strength
1	20	7	7.55	150*150*150	2237.04	349.00	0.0225	15.51	15.29	15.52
2	20	7	7.50	150*150*150	2222.22	337.00	0.0225	14.98		
3	20	7	7.48	150*150*150	2216.30	346.00	0.0225	15.38		
4	20	7	7.76	150*150*150	2299.26	356.00	0.0225	15.82	15.75	
5	20	7	7.42	150*150*150	2198.52	357.00	0.0225	15.87		
6	20	7	7.35	150*150*150	2177.78	350.00	0.0225	15.56		

Results: 7-days Compressive strength of cement is 15.52 N/mm2

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Shosha

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Concrete Compresive strength

Project Name	1. Improvement of drain at thirumenahalli village main road in ward no 05 byatarayanapura sub division.2) Improvement of road and drain at thirumenahalli junction to agrahara layout govt hospital in ward no05 byatarayanapura sub division 3)Improvement of roads and drain at chokkanahalli village main road cross road in ward no 05 byatarayanapura sub division 4) Improvement of roads and drain at markendeyanagara main road and cross roads in ward no 05 byatarayanapura sub division 5) Improvement of roads and drain at sriraj layout main road and cross road in ward no 05 byatarayanapura sub division 6) Improvement of roads and drain at kogilu surrounding in ward no 05 byatarayanapura sub division 7)Improvement of roads and drain at agrahara village cross roads in ward no 05 byatarayanapura sub division 8) Improvement of roads and drain at agrahara layout kallappa reddy main road in ward no 05 byatarayanapura sub division
Client	Executive Engineer Project Division Yelahanka Zone
Job No	MCTPL/BBMP/Project Division Yelahanka Zone /PMC/2017-2018/QR/P-9/1
Mix Type	M20 Concrete for Raft
Contractor	Sri S K Chandra
Test Method	IS : 4031 (part 6)-1988 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	Bay
Material	Concrete
Sample No	9
Date	28-Mar-2018

Cube	Concrete Grade	Age at Test (Days)	Weight (kg)	Dimension (LxWxH)	Density (kg/m^3)	Max. Load (KN)	Area (m^2)	Compressive Strength (N/mm^2)	Avg. Sample Strength	Avg. Strength
1	20	7	7.64	150*150*150	2263.70	351.00	0.0225	15.60	15.38	15.61
2	20	7	7.59	150*150*150	2248.89	339.00	0.0225	15.07		
3	20	7	7.57	150*150*150	2242.96	348.00	0.0225	15.47		
4	20	7	7.85	150*150*150	2325.93	358.00	0.0225	15.91	15.84	
5	20	7	7.51	150*150*150	2225.19	359.00	0.0225	15.96		
6	20	7	7.44	150*150*150	2204.44	352.00	0.0225	15.64		

Results: 7-days Compressive strength of cement is 15.61 N/mm2

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Concrete Compresive strength

Project Name	1. Improvement of drain at thirumenahalli village main road in ward no 05 byatarayanapura sub division.2) Improvement of road and drain at thirumenahalli junction to agrahara layout govt hospital in ward no05 byatarayanapura sub division 3)Improvement of roads and drain at chokkanahalli village main road cross road in ward no 05 byatarayanapura sub division 4) Improvement of roads and drain at markendeyanagara main road and cross roads in ward no 05 byatarayanapura sub division 5) Improvement of roads and drain at sriraj layout main road and cross road in ward no 05 byatarayanapura sub division 6) Improvement of roads and drain at kogilu surrounding in ward no 05 byatarayanapura sub division 7)Improvement of roads and drain at agrahara village cross roads in ward no 05 byatarayanapura sub division 8) Improvement of roads and drain at agrahara layout kallappa reddy main road in ward no 05 byatarayanapura sub division
Client	Executive Engineer Project Division Yelahanka Zone
Job No	MCTPL/BBMP/Project Division Yelahanka Zone /PMC/2017-2018/QR/P-9/1
Mix Type	M20 Concrete for Raft
Contractor	Sri S K Chandra
Test Method	IS : 4031 (part 6)-1988 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	Bay
Material	Concrete
Sample No	10
Date	28-Mar-2018

Cube	Concrete Grade	Age at Test (Days)	Weight (kg)	Dimension (LxWxH)	Density (kg/m^3)	Max. Load (KN)	Area (m^2)	Compressive Strength (N/mm^2)	Avg. Sample Strength	Avg. Strength
1	20	7	7.57	150*150*150	2263.70	340.00	0.0225	15.11	14.86	15.15
2	20	7	7.60	150*150*150	2248.89	328.00	0.0225	14.58		
3	20	7	450.00	150*150*150	2242.96	335.00	0.0225	14.89		
4	20	7	7.81	150*150*150	2325.93	339.00	0.0225	15.07	15.44	
5	20	7	7.62	150*150*150	2225.19	342.00	0.0225	15.20		
6	20	7	7.60	150*150*150	2204.44	361.00	0.0225	16.04		

Results: 7-days Compressive strength of cement is 15.15 N/mm2

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Concrete Compresive strength

Project Name	1. Improvement of drain at thirumenahalli village main road in ward no 05 byatarayanapura sub division.2) Improvement of road and drain at thirumenahalli junction to agrahara layout govt hospital in ward no05 byatarayanapura sub division 3)Improvement of roads and drain at chokkanahalli village main road cross road in ward no 05 byatarayanapura sub division 4) Improvement of roads and drain at markendeyanagara main road and cross roads in ward no 05 byatarayanapura sub division 5) Improvement of roads and drain at sriraj layout main road and cross road in ward no 05 byatarayanapura sub division 6) Improvement of roads and drain at kogilu surrounding in ward no 05 byatarayanapura sub division 7)Improvement of roads and drain at agrahara village cross roads in ward no 05 byatarayanapura sub division 8) Improvement of roads and drain at agrahara layout kallappa reddy main road in ward no 05 byatarayanapura sub division
Client	Executive Engineer Project Division Yelahanka Zone
Job No	MCTPL/BBMP/Project Division Yelahanka Zone /PMC/2017-2018/QR/P-9/1
Mix Type	M-20 Concrete for wall
Contractor	Sri S K Chandra
Test Method	IS : 4031 (part 6)-1988 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	Bay
Material	Concrete
Sample No	1
Date	28-Mar-2018

Cube	Concrete Grade	Age at Test (Days)	Weight (kg)	Dimension (LxWxH)	Density (kg/m^3)	Max. Load (KN)	Area (m^2)	Compressive Strength (N/mm^2)	Avg. Sample Strength	Avg. Strength
1	20	7	6.79	150*150*150	2011.85	320	0.0225	14.22	14.00	14.13
2	20	7	6.83	150*150*150	2023.70	310	0.0225	13.78		
3	20	7	6.69	150*150*150	1981.93	315	0.0225	14.00		
4	20	7	7.01	150*150*150	2077.04	318	0.0225	14.13	14.27	
5	20	7	6.82	150*150*150	2020.74	325	0.0225	14.44		
6	20	7	6.79	150*150*150	2012.15	320	0.0225	14.22		

Results: 7-days Compressive strength of cement is 14.13 N/mm2

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Shoshua

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Concrete Compresive strength

Project Name	1. Improvement of drain at thirumenahalli village main road in ward no 05 byatarayanapura sub division.2) Improvement of road and drain at thirumenahalli junction to agrahara layout govt hospital in ward no05 byatarayanapura sub division 3)Improvement of roads and drain at chokkanahalli village main road cross road in ward no 05 byatarayanapura sub division 4) Improvement of roads and drain at markendeyanagara main road and cross roads in ward no 05 byatarayanapura sub division 5) Improvement of roads and drain at sriraj layout main road and cross road in ward no 05 byatarayanapura sub division 6) Improvement of roads and drain at kogilu surrounding in ward no 05 byatarayanapura sub division 7)Improvement of roads and drain at agrahara village cross roads in ward no 05 byatarayanapura sub division 8) Improvement of roads and drain at agrahara layout kallappa reddy main road in ward no 05 byatarayanapura sub division
Client	Executive Engineer Project Division Yelahanka Zone
Job No	MCTPL/BBMP/Project Division Yelahanka Zone /PMC/2017-2018/QR/P-9/1
Mix Type	M-20 Concrete for wall
Contractor	Sri S K Chandra
Test Method	IS : 4031 (part 6)-1988 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	Bay
Material	Concrete
Sample No	2
Date	28-Mar-2018

Cube	Concrete Grade	Age at Test (Days)	Weight (kg)	Dimension (LxWxH)	Density (kg/m^3)	Max. Load (KN)	Area (m^2)	Compressive Strength (N/mm^2)	Avg. Sample Strength	Avg. Strength
1	20	7	6.95	150*150*150	2059.26	339	0.0225	15.07	14.65	14.85
2	20	7	6.96	150*150*150	2062.22	324	0.0225	14.40		
3	20	7	6.86	150*150*150	2032.59	326	0.0225	14.49		
4	20	7	7.19	150*150*150	2130.37	340	0.0225	15.11	15.05	
5	20	7	6.87	150*150*150	2035.56	342	0.0225	15.20		
6	20	7	6.76	150*150*150	2002.96	334	0.0225	14.84		

Results: 7-days Compressive strength of cement is 14.85 N/mm2

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Concrete Compresive strength

Project Name	1. Improvement of drain at thirumenahalli village main road in ward no 05 byatarayanapura sub division.2) Improvement of road and drain at thirumenahalli junction to agrahara layout govt hospital in ward no05 byatarayanapura sub division 3)Improvement of roads and drain at chokkanahalli village main road cross road in ward no 05 byatarayanapura sub division 4) Improvement of roads and drain at markendeyanagara main road and cross roads in ward no 05 byatarayanapura sub division 5) Improvement of roads and drain at sriraj layout main road and cross road in ward no 05 byatarayanapura sub division 6) Improvement of roads and drain at kogilu surrounding in ward no 05 byatarayanapura sub division 7)Improvement of roads and drain at agrahara village cross roads in ward no 05 byatarayanapura sub division 8) Improvement of roads and drain at agrahara layout kallappa reddy main road in ward no 05 byatarayanapura sub division
Client	Executive Engineer Project Division Yelahanka Zone
Job No	MCTPL/BBMP/Project Division Yelahanka Zone /PMC/2017-2018/QR/P-9/1
Mix Type	M-20 Concrete for wall
Contractor	Sri S K Chandra
Test Method	IS : 4031 (part 6)-1988 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	Bay
Material	Concrete
Sample No	4
Date	28-Mar-2018

Cube	Concrete Grade	Age at Test (Days)	Weight (kg)	Dimension (LxWxH)	Density (kg/m^3)	Max. Load (KN)	Area (m^2)	Compressive Strength (N/mm^2)	Avg. Sample Strength	Avg. Strength
1	20	7	7.14	150*150*150	2115.56	343.00	0.0225	15.24	14.83	15.03
2	20	7	7.15	150*150*150	2118.52	328.00	0.0225	14.58		
3	20	7	7.05	150*150*150	2088.89	330.00	0.0225	14.67		
4	20	7	7.38	150*150*150	2186.67	344.00	0.0225	15.29	15.23	
5	20	7	7.06	150*150*150	2091.85	346.00	0.0225	15.38		
6	20	7	6.95	150*150*150	2059.26	338.00	0.0225	15.02		

Results: 7-days Compressive strength of cement is 15.03 N/mm2

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Concrete Compresive strength

Project Name	1. Improvement of drain at thirumenahalli village main road in ward no 05 byatarayanapura sub division.2) Improvement of road and drain at thirumenahalli junction to agrahara layout govt hospital in ward no05 byatarayanapura sub division 3)Improvement of roads and drain at chokkanahalli village main road cross road in ward no 05 byatarayanapura sub division 4) Improvement of roads and drain at markendeyanagara main road and cross roads in ward no 05 byatarayanapura sub division 5) Improvement of roads and drain at sriraj layout main road and cross road in ward no 05 byatarayanapura sub division 6) Improvement of roads and drain at kogilu surrounding in ward no 05 byatarayanapura sub division 7)Improvement of roads and drain at agrahara village cross roads in ward no 05 byatarayanapura sub division 8) Improvement of roads and drain at agrahara layout kallappa reddy main road in ward no 05 byatarayanapura sub division
Client	Executive Engineer Project Division Yelahanka Zone
Job No	MCTPL/BBMP/Project Division Yelahanka Zone /PMC/2017-2018/QR/P-9/1
Mix Type	M-20 Concrete for wall
Contractor	Sri S K Chandra
Test Method	IS : 4031 (part 6)-1988 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	Bay
Material	Concrete
Sample No	5
Date	28-Mar-2018

Cube	Concrete Grade	Age at Test (Days)	Weight (kg)	Dimension (LxWxH)	Density (kg/m^3)	Max. Load (KN)	Area (m^2)	Compressive Strength (N/mm^2)	Avg. Sample Strength	Avg. Strength
1	20	7	7.23	150*150*150	2142.22	345.00	0.0225	15.33	14.92	15.12
2	20	7	7.24	150*150*150	2145.19	330.00	0.0225	14.67		
3	20	7	7.14	150*150*150	2115.56	332.00	0.0225	14.76		
4	20	7	7.47	150*150*150	2213.33	346.00	0.0225	15.38	15.32	
5	20	7	7.15	150*150*150	2118.52	348.00	0.0225	15.47		
6	20	7	7.04	150*150*150	2085.93	340.00	0.0225	15.11		

Results: 7-days Compressive strength of cement is 15.12 N/mm2

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore